



216.341.1800 ▪ augustmack.com  
4401 Rockside Road, Suite 300 ▪ Independence, Ohio 44131

September 10, 2025

Christopher Biro  
Ohio Environmental Protection Agency  
Northeast District Office  
2110 East Aurora Road  
Twinsburg, Ohio 44087

**Re: Monthly Progress Report - August 2025  
Material Sciences Corporation  
460 W Main Street  
Canfield, Ohio 44406  
OHD000810283  
August Mack Project Number: JZ0412.372**

Dear Mr. Biro,

On behalf of Material Sciences Corporation, August Mack Environmental, Inc. (August Mack) is submitting the attached Monthly Progress Report. This submittal was prepared in accordance with the Director's Final Findings and Orders, which were effective on December 31, 2024. This submittal includes information regarding Site activities in August 2025.

Should you have any questions or need any additional information, please do not hesitate to contact us,

Sincerely,

A handwritten signature in black ink, appearing to read "Brandon C. Lewis".

Brandon C. Lewis, CP, CHMM  
Regional Director, Ohio Offices

A handwritten signature in black ink, appearing to read "Bryant Hoffer".

Bryant Hoffer, CHMM, LPG  
Senior Manager, Geologist



**August 2025**  
**MONTHLY PROGRESS REPORT**  
**Material Sciences Corporation**  
**460 W Main Street**  
**Canfield, Ohio 44406**

**Submitted To:** Christopher Biro, Environmental Specialist - Ohio EPA  
**Prepared By:** August Mack Environmental, Inc.  
**On Behalf of:** Material Sciences Corporation  
**Reporting Period:** August 1, 2025 through August 31, 2025.

1. Describe the status of the Work and actions taken toward achieving compliance with the Orders during the reporting period.
  - a. Approximately 126,600 gallons of impacted water were treated and discharged to the Publicly Owned Treatment Works (POTW).
  - b. Conducted on-site walks to verify new surface expressions of dark brown liquid were not present.
  - c. Cleaned and removed seven (7) 21,000 gallon storage tanks, one (1) Vacuum Box, and two (2) 6,300 gallon storage tanks from the Site.
  - d. Pumping down secondary containments occurred as needed throughout the reporting period.
  - e. Per the Preliminary Ditch Interim Measure (IM) Operation and Maintenance (O&M) Plan, and the Ohio EPA's July 29, 2025, comments on the Preliminary O&M Plan, weekly routine inspections of the Adjacent Ditch were completed. The inspection forms are included as **Attachment A**.
  - f. Continued work with Integral Consulting Inc. to draft the Level III Ecological Risk Assessment.
  - g. Per the Ditch IM Monitoring Plan, additional sampling was completed downstream of Sawmill Creek. The sampling form is included as **Attachment B**. A table of cumulative results from Ditch IM Monitoring is included as **Table 1**.
  - h. Completed construction of the Ditch IM and associated drainage upgrades.
  - i. The Revised RCRA Facility Investigation (RFI) Work Plan (WP) was submitted on August 13, 2025.
  - j. Received 60-Day extension to respond to the Ohio EPA's July 29 comments on the Preliminary O&M Plan. The Final O&M Plan will be submitted with the Ditch IM Implementation Report in October.

2. Describe difficulties encountered during the reporting period and actions taken to rectify any difficulties.
  - a. No difficulties encountered during this reporting period.
  
3. Describe activities planned for next month.
  - a. Continued on-site treatment and laboratory confirmation sampling of wastewater to be discharged to the POTW.
  - b. Continued pick up and disposal of waste from water treatment and Site investigation activities.
  - c. Continued O&M of the Ditch IM, including regular inspections in accordance with the Orders, and Ohio EPA's July 29, 2025, comments on the Preliminary O&M Plan.
  - d. On-going water recovery efforts to collect contaminated subsurface water located underneath the finished ditch liner.
  - e. On-going daily Site walks to identify any additional areas of concern.
  - f. Secondary containment fluid management will continue, as needed.
  - g. Submittal of the Corrective Action Framework (CAF).
  - h. Submittal of a Signage Interim Measure Plan.
  
4. Identify changes in key Personnel.
  - a. No changes in personnel during this reporting period.
  
5. List target and actual completion dates for each element of activity, including project completion.
  - a. Initial Site Investigation (ISI)
    - i. ISI conducted beginning in October 2024.
    - ii. ISI Report submitted to Ohio EPA on December 12, 2024.
  - b. Ditch Interim Measure
    - i. Plan Submitted to Ohio EPA on October 7, 2024 with revisions per Ohio EPA requests submitted and subsequently approved on November 15, 2024.
    - ii. Interim Measure implementation (including subsurface conveyance infrastructure) occurred from November 2024 through July 2025.
    - iii. On June 7, 2025, August Mack submitted a request to restore flow from the ditch to Sawmill Creek. Approval from the Ohio EPA was received on June 9, 2025, contingent upon implementation of the Ditch IM Monitoring Plan.
    - iv. Submitted Preliminary Ditch IM O&M Plan on June 19, 2025.

- v. Received approval from OEPA contingent upon the completion of liner installation and dam removal on June 23, 2025.
  - vi. Received approval from the Ohio EPA on June 23, 2025, to complete the ditch liner, remove the dam at the LOC and the upstream dam, and resume natural flow to sawmill creek.
  - vii. Ditch IM construction activities were completed in August 2025.
  - c. Vapor Intrusion
    - i. Indoor Air Sampling in facility building in December 2024.
    - ii. TCE Interim Measure Implementation in February 2025.
    - iii. The TCE Interim Measures Implementation Report submitted on March 31, 2025.
  - d. Water Treatment
    - i. Water treatment pilot testing was completed in December 2024.
    - ii. A Permit to Install (PTI) was submitted and approved by the Ohio EPA on January 29, 2025.
  - e. Wetland and Downstream Sawmill Creek Sampling
    - i. Wetland and Downstream Sawmill Creek Sampling Work Plan submitted on April 18, 2025.
    - ii. Ohio EPA approved the work plan on April 30, 2025.
    - iii. Wetland and Downstream Sawmill Creek sampling started the week of May 12, 2025.
    - iv. Wetland and Downstream Sawmill Creek Sampling Implementation Report was submitted on July 3, 2025.
  - f. Corrective Action Framework (CAF)
    - i. Initial CAF Meeting held January 29, 2025.
    - ii. CAF agreement is anticipated to be submitted in September 2025.
  - g. RCRA Facility Investigation (RFI) Work Plan
    - i. RFI Work Plan was submitted on May 30, 2025.
    - ii. Ohio EPA feedback provided on July 16, 2025.
    - iii. Revised RFI Work Plan was submitted on August 13, 2025.
6. Provide an explanation for any deviation from any applicable schedule.
- a. No deviations encountered during this reporting period.

7. Indicate how much contaminated soil was removed and contaminated ground water was pumped and indicate where such contaminated media were disposed.
  - a. Approximately 126,600 gallons of wastewater were treated on-Site and discharged to the POTW.
  - b. Approximately 14,400 gallons of hazardous sludge were disposed of off-Site by Arcwood in August 2025.
  - c. One (1) roll-off containing hazardous debris was disposed of off-Site by Arcwood in August 2025.
  - d. Fourteen (14) roll-offs containing hazardous soil were disposed of off-Site by Arcwood in August 2025.

**Attachment A**

**Ditch IM Weekly Inspection Forms - August 2025**

**Ditch IM Operation & Maintenance Plan  
Weekly Inspection Log**

Inspector: M. Hamilton Date: 08/08/2025 Time: 14:00

Weather: 83 F, Sunny

**Checklist:**

Entire length of the Ditch IM transversed: Yes X No     

1. Any displacement of liner stone observed? Yes X No     

Describe location of stone displacement: T-200 to T-400, liner construction occurring.

If displacement of liner stone is observed greater than a 1-foot area, document with pictures, and follow instructions in the O&M Plan to replace a minimum of 4 inches of OH DOT #1 stone or a sufficient thickness of rip-rap, as applicable, and document here when replaced. Document the stone replacement with pictures.

Stone was replaced on liner: TBD  
Date

Note any further measures recommended to limit future stone displacement:

Pictures and additional information will be provided with the Ditch IM Implementation Report in October 2025.

2. Any rips or punctures observed in the liner? Yes      No X

If Yes, describe type and location: N/A

If a liner rip or puncture is observed, document with pictures and follow instructions in the O&M Plan to repair the liner and document when the repair is completed. Upon liner repair, ensure repaired liner is covered with geotextile and covered with protective stone. Document the liner repair date and take pictures.

The liner was repaired:

N/A  
Date

How was the liner repaired? N/A

3. Any impacted liquid observed within ditch? Yes X No     

If impacted liquid is observed, document with pictures and follow instructions in O&M Plan to recover the impacted liquid and investigate the source of the impacted liquid. If the source of the impacted liquid is a rip or a puncture, document the rip or puncture in Item 2 above and follow the instructions in the O&M Plan for repair. If impacted liquid is from a source outside of ditch liner, contact the August Mack Project Manager to determine proper response action.

Impacted liquid was recovered:

N/A  
Date

Impacted liquid volume recovered:

N/A  
Gallons

How was the impacted liquid recovered and where was the impacted liquid contained?

Not recovered, liner construction occurring. Impacted liquid was observed with in the ditch but underneath the liner. Pictures and additional information will be provided with the Ditch IM Implementation Report in October 2025.

4. Any bank erosion seen along the ditch as evidenced by rills, gullies, exposed roots, or sediment deposits at base of slope? Yes      No X

Where is the erosion observed? N/A

If erosion of the banks of the ditch is observed, document with pictures and contact the August Mack Project Manager for potential solutions to mitigate current and future erosion.

5. Any debris/obstructions observed within ditch? Yes \_\_\_\_\_ No X

Describe debris/obstructions and location: N/A

If trees or any debris is observed, document, remove, and move the debris into the nearby woods unless the debris has come into contact with impacted liquid. If the debris has come into contact with impacted liquid, containerize the debris for proper off-Site disposal.

What was disposition of the debris? N/A

6. Obstruction of the two 18 inch diameter downstream drainage pipes observed?

Yes \_\_\_\_\_ No X

If so, document obstructions here:

N/A

If erosion of the ditch banks and/or dam is observed, document with pictures and contact the August Mack Project Manager for potential solutions to mitigate current and future erosion.

Any displacement of the two 18-inch diameter drainage pipes observed?

Yes \_\_\_\_\_ No X

If the two 18-inch diameter drainage tiles are displaced, take pictures & document here

N/A

---

---

Contact the August Mack Project Manager to arrange for the drainage pipe(s) to be moved back in place and recovered in stone, as necessary.

**Ditch IM Operation & Maintenance Plan  
Weekly Inspection Log**

Inspector:  M. Hamilton  Date:  08/15/2025  Time:  14:00

Weather:  85 F, Sunny

**Checklist:**

Entire length of the Ditch IM transversed: Yes  X  No

1. Any displacement of liner stone observed? Yes   No  X

Describe location of stone displacement:  N/A

If displacement of liner stone is observed greater than a 1-foot area, document with pictures, and follow instructions in the O&M Plan to replace a minimum of 4 inches of OH DOT #1 stone or a sufficient thickness of rip-rap, as applicable, and document here when replaced. Document the stone replacement with pictures.

Stone was replaced on liner:  N/A   
Date

Note any further measures recommended to limit future stone displacement:

N/A

2. Any rips or punctures observed in the liner? Yes   No  X

If Yes, describe type and location:  N/A

If a liner rip or puncture is observed, document with pictures and follow instructions in the O&M Plan to repair the liner and document when the repair is completed. Upon liner repair, ensure repaired liner is covered with geotextile and covered with protective stone. Document the liner repair date and take pictures.



5. Any debris/obstructions observed within ditch? Yes \_\_\_\_\_ No X

Describe debris/obstructions and location: N/A

If trees or any debris is observed, document, remove, and move the debris into the nearby woods unless the debris has come into contact with impacted liquid. If the debris has come into contact with impacted liquid, containerize the debris for proper off-Site disposal.

What was disposition of the debris? N/A

6. Obstruction of the two 18 inch diameter downstream drainage pipes observed?

Yes \_\_\_\_\_ No X

If so, document obstructions here:

N/A

If erosion of the ditch banks and/or dam is observed, document with pictures and contact the August Mack Project Manager for potential solutions to mitigate current and future erosion.

Any displacement of the two 18-inch diameter drainage pipes observed?

Yes \_\_\_\_\_ No X

If the two 18-inch diameter drainage tiles are displaced, take pictures & document here

N/A

---

---

Contact the August Mack Project Manager to arrange for the drainage pipe(s) to be moved back in place and recovered in stone, as necessary.

**Ditch IM Operation & Maintenance Plan  
Weekly Inspection Log**

Inspector:  M. Hamilton  Date:  08/20/2025  Time:  09:30

Weather:  72 F, Sunny

**Checklist:**

Entire length of the Ditch IM transversed: Yes  X  No

1. Any displacement of liner stone observed? Yes   No  X

Describe location of stone displacement:  N/A

If displacement of liner stone is observed greater than a 1-foot area, document with pictures, and follow instructions in the O&M Plan to replace a minimum of 4 inches of OH DOT #1 stone or a sufficient thickness of rip-rap, as applicable, and document here when replaced. Document the stone replacement with pictures.

Stone was replaced on liner:  N/A   
Date

Note any further measures recommended to limit future stone displacement:

N/A

2. Any rips or punctures observed in the liner? Yes   No  X

If Yes, describe type and location:  N/A

If a liner rip or puncture is observed, document with pictures and follow instructions in the O&M Plan to repair the liner and document when the repair is completed. Upon liner repair, ensure repaired liner is covered with geotextile and covered with protective stone. Document the liner repair date and take pictures.



5. Any debris/obstructions observed within ditch? Yes \_\_\_\_\_ No X

Describe debris/obstructions and location: N/A

If trees or any debris is observed, document, remove, and move the debris into the nearby woods unless the debris has come into contact with impacted liquid. If the debris has come into contact with impacted liquid, containerize the debris for proper off-Site disposal.

What was disposition of the debris? N/A

6. Obstruction of the two 18 inch diameter downstream drainage pipes observed?

Yes \_\_\_\_\_ No X

If so, document obstructions here:

N/A

If erosion of the ditch banks and/or dam is observed, document with pictures and contact the August Mack Project Manager for potential solutions to mitigate current and future erosion.

Any displacement of the two 18-inch diameter drainage pipes observed?

Yes \_\_\_\_\_ No X

If the two 18-inch diameter drainage tiles are displaced, take pictures & document here

N/A

---

---

Contact the August Mack Project Manager to arrange for the drainage pipe(s) to be moved back in place and recovered in stone, as necessary.

**Ditch IM Operation & Maintenance Plan  
Weekly Inspection Log**

Inspector:  M. Hamilton  Date:  08/28/2025  Time:  11:30

Weather:  70 F, Sunny

**Checklist:**

Entire length of the Ditch IM transversed: Yes  X  No

1. Any displacement of liner stone observed? Yes   No  X

Describe location of stone displacement:  N/A

If displacement of liner stone is observed greater than a 1-foot area, document with pictures, and follow instructions in the O&M Plan to replace a minimum of 4 inches of OH DOT #1 stone or a sufficient thickness of rip-rap, as applicable, and document here when replaced. Document the stone replacement with pictures.

Stone was replaced on liner:  N/A   
Date

Note any further measures recommended to limit future stone displacement:  
 N/A

2. Any rips or punctures observed in the liner? Yes   No  X

If Yes, describe type and location:  N/A

If a liner rip or puncture is observed, document with pictures and follow instructions in the O&M Plan to repair the liner and document when the repair is completed. Upon liner repair, ensure repaired liner is covered with geotextile and covered with protective stone. Document the liner repair date and take pictures.



5. Any debris/obstructions observed within ditch? Yes \_\_\_\_\_ No X

Describe debris/obstructions and location: N/A

If trees or any debris is observed, document, remove, and move the debris into the nearby woods unless the debris has come into contact with impacted liquid. If the debris has come into contact with impacted liquid, containerize the debris for proper off-Site disposal.

What was disposition of the debris? N/A

6. Obstruction of the two 18 inch diameter downstream drainage pipes observed?

Yes \_\_\_\_\_ No X

If so, document obstructions here:

N/A

If erosion of the ditch banks and/or dam is observed, document with pictures and contact the August Mack Project Manager for potential solutions to mitigate current and future erosion.

Any displacement of the two 18-inch diameter drainage pipes observed?

Yes \_\_\_\_\_ No X

If the two 18-inch diameter drainage tiles are displaced, take pictures & document here

N/A


---

---

Contact the August Mack Project Manager to arrange for the drainage pipe(s) to be moved back in place and recovered in stone, as necessary.

**Attachment B**

**Ditch IM Monitoring Form - August 2025**

	<b>Weekly Ditch IM Monitoring</b>	<b>Project Name:</b> MSC Site Response
		<b>Site Address:</b> 460 West Main Street Canfield, Ohio
<b>Employee Completing Sampling:</b> M. Hamilton and W. Bedel		<b>Project Number:</b> JZ0412.372
		<b>Sampling Date:</b> 8/13/2025

**Sampling Event Information**


<b>Pre-Rain Weather Conditions</b>	<b>Temperature:</b> 82 degrees F	<b>Wind Speed:</b> 0-3 mph
<b>Post-Rain Weather Conditions:</b>	<b>Temperature:</b> 77 degrees F	<b>Wind Speed:</b> 5-10 mph
<b>Storm Start Time</b>	3:45 - 4:30 PM	
<b>Rainfall Amount (inches):</b>	0.6	
<b>Rain event occurring greater than 0.10 in.?</b>	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
<b>Is water being pumped/flowing from the top of the liner to Sawmill Creek?</b>	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
<b>Samples submitted for analysis (if yes then list samples below)?</b>	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	

**Sample Information**

Location	Sample ID	Sample Time	Field pH	Free Cyanide (DR900 - mg/L)
T2-0 (near the Mill Creek Park Bikeway)	SW-T2-0-20250813	17:00	7.77	0.08
T2-100 (approximately 100 ft downstream of T2-0)	SW-T2-100-20250813	17:05	7.89	0.12
T2-250 (approximately 250 ft downstream of T2-0)	SW-T2-250-20250813	17:10	7.89	0.08
At the location Sawmill Creek crosses Cardinal Drive	SW-Cardinal-20250813	17:22	7.87	0.06
At the location Sawmill Creek crosses Verdant Lane	SW-Verdant-20250813	17:30	7.87	0.06
Pump House Sump	Sump-20250813	18:15	7.51	0.22

**Notes/Comments**

**SURFACE WATER ANALYTICAL RESULTS**

			<i>Sample Location</i>	Field Free Cyanide Analysis (mg/L)	Laboratory Total Cyanide Analysis (mg/L)
<i>Sample ID</i>	<i>Date</i>	<i>Time</i>			
T2-0	6/17/2025	17:45	Outfall to Sawmill Creek Tributary	0.20	NA
	8/13/2025	17:00		0.08	0.015
T2-100	6/17/2025	17:50	Downstream of Culvert	0.12	NA
	8/13/2025	17:05		0.12	0.068
T2-250	6/17/2025	17:55	Downstream of Culvert	0.17	NA
	8/13/2025	17:10		0.25	0.070
Cardinal Dr.	06/17/2025	12:00	Cardinal Drive	0.01	NA
	8/13/2025	17:22		0.06	0.09
Verdant Dr.	06/17/2025	12:00	Verdant Drive	0.02	NA
	8/13/2025	17:30		0.06	0.10
Final Dam Sump	6/17/2025*	16:45	Sump Under Final Dam	285	NA
	8/13/2025	18:15		0.22	0.10

Abbreviations & Notes

Results and Screening Levels are reported in mg/L.

\* = Sample was collected from T-1050 prior to Ditch IM construction completion.

Laboratory analytical results for the August 13, 2025 sampling event were submitted to the Ohio EPA on September 2, 2025.