



Greentree Community

Lead Mapping in Distribution System

Greentree Community MHP

PWS ID: OH4900512

Water Plant – Well House/Water Treatment building constructed in 1962 and contains schedule 80 PVC, polyethylene pipes, and flow meters connectors are galvanized steel.

Sewer Plant– Waste water treatment plant was constructed in 1962. The wastewater treatment plant contains schedule 80 PVC and galvanized steel with galvanized steel connections and valves.

Water lines within the park are polyethylene.

Buildings in Ohio built prior to 1998 or that use plumbing material or solder manufactured before 1998 may have materials with greater than 8% lead and are at a higher risk of contributing lead to the drinking water than materials manufactured after 1998. In addition, buildings built and plumbing materials manufactured after 2014 were required to have less than 0.25% lead by weight and have the lowest risk for contributing lead to the drinking water. It should be noted however that, although prohibited, some use of leaded solder or leaded components may have occurred after the prohibitions became effective.