



THIS FACILITY WAS BUILT IN 1998
 THE TWO WELLS ARE LOCATED APPROX. 590' WEST OF THE FACILITY
 LINE FROM WELLS TO BUILDING ARE PLASTIC
 ALL PIPING IN WATER TREATMENT SYSTEM IS PVC (VISUAL INSPECTION)
 ALL PIPING INSIDE THE FACILITY IS SOLDERED COPPER (VISUAL INSPECTION)
 RESTROOMS REMODELED 2011

DRAWING IS REPRESENTATION OF WATER AND SEWER LINES. DO NOT USE FOR
 BUILDING OR DIGGING. DRAWING IS REFERENCE ONLY.

Buildings in Ohio built prior to 1998 or that use plumbing material or solder manufactured before 1998 may have materials with greater than 8% lead and are at a higher risk of contributing lead to the drinking water than materials manufactured after 1998. In addition, buildings built and plumbing materials manufactured after 2014 were required to have less than 0.25% lead by weight and have the lowest risk for contributing lead to the drinking water. It should be noted however that, although prohibited, some use of leaded solder or leaded components may have occurred after the prohibitions became effective.

LEGEND:		PWS ID: OH6835312
PVC	-----	PILOT CORPORATION -EATON 286 6141 US HWY 127 EATON, OH 45320
SOLDERED COPPER	—————	



INDUSTRIAL FLUID MANAGEMENT, INC.

MCCLURE, OH ATLANTIC, IA HILLIARD, OH

March 7, 2017
Scott Eardley
Ohio EPA SWDO
401 East Fifth St.
Dayton, Ohio 45402

Re: Pilot 286
PWS ID: OH6835312
Eaton Ohio
Preble County

Mr. Eardley,

Enclosed you will find, as per House Bill 512, lead mapping and SMP ID for Pilot 286 in Eaton Ohio.

From Pilot records, we could ascertain the facilities were developed in 1998. We are assuming these are the original wells, the line from the well to the facility is plastic. All piping in the water treatment system is schedule 80 PVC, all lines in the facility are soldered copper. Information on the piping was obtained from a contracted plumber's visual inspection. We did include the disclaimer on the maps.

We are assuming most of the copper is original and the fixtures would be 1998 or newer. The men's and women's restrooms were remodeled in 2011, so these would be newer fixtures.

Along with submitting to the Ohio EPA, I have also submitted a copy of this packet to the Ohio Department of Health and Jobs and Family Services.

Regards,

Ann Scott